

ID	Task Mod	Task Name	Duration	Start	Finish	% Complete	Comment	Qtr 1, 2016			Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017			Qtr 3, 2017			Qtr 4, 2017			Qtr 1, 2018			
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
0		MSJC Renovation Schedule_2016-10-13	487 days	Mon 2/22/16	Tue 1/2/18	15%																													
1		<i>Schematic Design</i>	68 days	Mon 2/22/16	Wed 5/25/16	100%																													
2		<i>District Review</i>	16 days	Wed 5/25/16	Wed 6/15/16	100%																													
3		Increment 1: Track and Field, Baseball	468 days	Mon 2/29/16	Wed 12/13/17	18%																													
4		<i>Design Development</i>	37 days	Mon 6/6/16	Tue 7/26/16	100%																													
5		<i>District Review</i>	10 days	Wed 7/27/16	Tue 8/9/16	100%																													
6		100% Construction Documents - Track and Field	25 days	Wed 7/27/16	Tue 8/30/16	100%																													
7		<i>District Review</i>	10 days	Tue 8/30/16	Mon 9/12/16	100%																													
8		Geotechnical Report	0 days	Thu 10/20/16	Thu 10/20/16	100%																													
9		100% Construction Documents	39 days	Tue 8/30/16	Fri 10/21/16	100%																													
10		District Review	10 days	Thu 10/27/16	Wed 11/9/16	0%	Submit to DSA, District to provide comments during DSA review to be incorporated in backcheck																												
11		DSA Review	90 days	Mon 11/14/16	Fri 3/17/17	10%																													
12		Procurement	60 days	Mon 2/27/17	Fri 5/19/17	0%																													
13		Construction	90 days	Mon 5/22/17	Fri 9/22/17	0%																													
14		Closeout	60 days	Thu 9/21/17	Wed 12/13/17	0%																													
15		Football Off Season	155 days	Mon 1/2/17	Fri 8/4/17	0%																													
16		Athletics Site Structures Package	412 days	Mon 2/29/16	Tue 9/26/17	0%																													
17		Basis of Design package/list of possible vendors	18 days	Wed 12/14/16	Fri 1/6/17	0%																													
18		Bidding and Award	30 days	Mon 1/9/17	Fri 2/17/17	0%																													
19		Construction Documents by vendors	30 days	Mon 2/20/17	Fri 3/31/17	0%																													
20		DSA Review and approval	49 days	Mon 4/3/17	Thu 6/8/17	0%	Review PC/Over the Counter Options with Vendors																												
21		Fabrication	75 days	Thu 6/8/17	Wed 9/20/17	0%																													
22		Installation	30 days	Wed 9/20/17	Tue 10/31/17	0%	Aligns with Increment 1 construction																												
23		Football Off Season	155 days	Mon 1/2/17	Fri 8/4/17	0%																													
24		Baseball Off Season	150 days	Mon 5/15/17	Fri 12/8/17	0%																													
25		Increment 2: Buildings - Gymnasium, Locker Room Building, Modular Buildings	412 days	Mon 6/6/16	Tue 1/2/18	19%																													
26		<i>Design Development</i>	37 days	Mon 6/6/16	Tue 7/26/16	100%																													
27		<i>District Review</i>	10 days	Wed 7/27/16	Tue 8/9/16	100%																													
28		50% Construction Documents	25 days	Wed 7/27/16	Tue 8/30/16	100%																													
29		<i>District Review</i>	25 days	Tue 8/30/16	Mon 10/3/16	100%																													
30		Geotechnical Report	0 days	Thu 10/20/16	Thu 10/20/16	100%																													
31		100% Construction Documents	62 days	Tue 8/30/16	Wed 11/23/16	100%																													
32		District Review	15 days	Wed 11/2/16	Tue 11/22/16	100%																													
33		DSA Review	75 days	Mon 12/5/16	Fri 3/17/17	0%																													
34		Procurement	60 days	Fri 3/17/17	Thu 6/8/17	0%																													
35		Construction	90 days	Thu 6/8/17	Wed 10/11/17	0%																													

Project: MSJC Renovation Schedule Date: Wed 12/14/16	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

Page 1

