Mt. San Jacinto College - Menifee Campus Building 700 Remodel

	Task Name Duration Start Finish 2018 2019										2020																	
					0	N	D	J	F	М	Α	М	J	J	4	S	0	N	D	J	F	М	Α	М	J	J	Α	S
1	Kick off Meeting	1-day	10/2/2018	10/2/2018																								
	Programming	43-days	10/3/2018	11/30/2018																								
2	Schematic Design	45-days	12/3/2018	2/1/2019																								
	100% Schematic Design Submital	1-day	2/1/2019	2/1/2019																								
	Owner SD Review & Comment	10-days	2/4/2019	2/15/2019																								
3	Design Development	29-days	2/18/2019	3/28/2019																								
	100% Design Development Submittal	1-day	3/29/2019	3/29/2019																								
ı	Owner DD Review & Comment	7-days	3/29/2019	4/8/2019																								
4	Construction Documents	64-days	4/1/2019	6/28/2019																								
	50% Construction Document Submittal	1-day	5/17/2019	5/17/2019																								
	Owner 50% Review & Comment	6-days	5/20/2019	5/27/2019																								
	DSA/100% Construction Document Submittal	1-day	7/2/2019	7/2/2019																								
	Owner Review & Comment	21-days	7/2/2018	7/31/2019																								
5	DSA Review and Approval	105-days	7/2/2019	11/29/2019																								
6	Bidding / Negotiations		12/2/2019	2/1/2020																								
7	Construction Administration		2/1/2020	7/1/2020																								
8	Move In		7/1/2020	8/3/2020																								
10	First Day of Classes			8/10/2020																							A	

